## TEMPLE UNIVERSITY

## REPLACEMENT PARKING GARAGE

**PROJECT** 

**CONSTRUCTION MANANGER: SHOEMAKER CONSTRUCTION** 

REPORT #13

**JANUARY 2015** 

CONTRACTS			
CONTRACTS AS OF 02/17/15	DOLLAR VALUE	CONSTRUCTION COMPLETED	
Total Awards To Date	\$18,492,934	70%	
No opportunity-deduct amount	\$5,931,934		
Total Awards to Date	\$12,561,000		
ANTICIPATED PARTICIPATION LEVELS	S MB	E 25%-30%, WBE 1	0%-15%, DsBE encouraged
Committed Amounts		To Date	Previous Month
MBE	\$1,602,308	12.76%	13.72%
WBE	\$3,301,995	26.29%	25.94%
DsBE	\$0	0.00%	0.00%
TOTAL	\$4,904,303	39.04%	39,66%
Documented MBE/WBE Contracts		To Date	Previous Month
MBE	\$1,509,098	12.01%	11.40%
WBE	\$3,257,304	25.93%	25.58%
DsBE	\$0	0.00%	0.00%
TOTAL	\$4,766,402	37.95%	36.9 <b>B</b> %
ANTICIPATED PARTICIPATION LEVELS EMPLOYMENT HOURS (As of January )	-	Minority Male	32% and Female 7%
Minority & Female Skilled Minority	1 Workers	To Date	Previous Month
Female		29.77%	28.57%
remate		<u>0.14%</u>	0.00%
TOTAL MF SKILLED		29.91%	28.67%
Minority & Female Labora	ers		
Minority		39.63%	39.62%
Female		<u>0.08%</u>	<u>0.08%</u>
TOTAL MF LABORERS		39.71%	29.74%
Skilled & Labor Minority	& Female		
Minority		32.56%	30.35%
Female		<u>0.13%</u>	0.03%
TOTAL		32.69%	30.38%
SITE WORKFORCE		To Date	Previous Month
Total Non-Minority		198	183
Total Minority		80	76
Total Female		2	1
TOTAL		280	260

24

22

38.92%

Total Area Residents

Philadelphia Residents 40.56% of the hours worked

EMPLOYMENT HOURS (As of January 31, 2015)			
·	Hours Worked	%	
Skilled Workers	24,943.75		
African American Males	5,822,25	23,34%	
Hispanic American Males	1,571.00	6.30%	
Asian American Males	0.00	0.00%	
Native American Males	32.50	0.13%	
Females	36,00	0.14%	
TOTAL M/F SKILLED	7,461.75	29.91%	
Laborers	9,862.50		
African American Males	2,557.00	25 93%	
Hispanic American Males	1,351,50	13.70%	
Asian American Males	0.00	0.00%	
Native American Males	0.00	0.00%	
Females	8.00	0.08%	
TOTAL M/F LABORERS	3,916.50	39.71%	
Skilled & Labor Minority & Female	34,806.25		
African American Males	8,379.25	24.07%	
Hispanic American Males	2,922.50	8.40%	
Asian American Males	0.00	0.00%	
Native American Males	32.50	0.09%	
Females	<u>44.00</u>	<u>0.13%</u>	
TOTAL	11,378.25	32.69%	
SITE WORKFORCE	Head Count	%	
Total Workforce	280		
African American Males	49	17.50%	
Hispanic American Males	30	10.71%	
Asian American Males	0	0.00%	
Native American Males	1	0.36%	
Females	2	0.71%	
Non Minority Males	198	<u>70.71%</u>	
TOTAL	280	100.00%	

Philadelphia Residents 40.56% of the hours worked

Local Area Residents 12.07% of the hours worked

## TEMPLE UNIVERSITY

### REPLACEMENT PARKING GARAGE

**PROJECT** 

CONSTRUCTION MANANGER: SHOEMAKER CONSTRUCTION

**REPORT #14** 

**FEBRUARY 2015** 

CONTRACTS			
CONTRACTS AS OF 03/02/15	DOLLAR VALUE	CONSTRUCT	TION COMPLETED
Total Awards To Date	\$18,493,964		72%
No opportunity-deduct amount	\$5,931,934		
Total Awards to Date	\$12,562,030		
ANTICIPATED PARTICIPATION LEVEL:	S MB	BE 25%-30%, WBE 1	0%-15%, DsBE encouraged
Committed Amounts		To Date	Previous Month
MBE	\$1,674,594	13.33%	12.76%
WBE	\$3,320,290	26.43%	26.29%
DsBE	\$0	0.00%	0.00%
TOTAL	\$4,994,884	39.76%	39.05%
Documented MBEWBE Contracts	· · · · · · · · · · · · · · · · · · ·	To Date	Previous Month
MBE	\$1,581,384	12.59%	12.01%
WBE	\$3,264,030	25.98%	25.93%
DsBE	\$0	0.00%	0.00%
TOTAL	\$4,845,4 <u>14</u>	38.57%	37.94%
ANTICIPATED PARTICIPATION LEVELS EMPLOYMENT HOURS (As of February		Minority Male	32% and Female 7%
Minority & Female Skilled	d Workers	To Date	Pravious Month
Minority		29.55%	29.77%
Female		0.13%	0.14%
TOTAL M/F SKILLED		29.68%	29.91%
Minority & Female Labor	ers		
Minority		39.82%	39.63%
Female		0.08%	0.08%
TOTAL WF LABORERS		39.89%	39.71%
Skilled & Labor Minority	& Female		
Minority		32.36%	32.56%
Female		0.12%	0.13%
TOTAL		32.48%	32.69%
SITE WORKFORCE		To Date	Previous Month
Total Non-Minority		209	198
Total Minority		81	80
Total Female		2	2
TOTAL		292	280
Total Area Residents		25	24
Philadelphia Residents 4	0.34% of the hours worked		40.56%

EMPLOYMENT HOURS (As of Februa		
	Hours Worked	%
Skilled Workers	26,934.25	
African American Males	6,332.75	23.51%
Hispanic American Males	1,594.00	5.92%
Asian American Males	0.00	0.00%
Native American Males	32.50	0.12%
Females	<u>36.00</u>	<u>0.13%</u>
TOTAL M/F SKILLED	7,995.25	29.68%
Laborers	10,133.00	
African American Males	2,675.00	26.40%
Hispanic American Males	1,359.50	13.42%
Asian American Males	0.00	0.00%
Native American Males	0.00	0.00%
Females	8.00	0.08%
TOTAL M/F LABORERS	4,042.50	39.89%
Skilled & Labor Minority & Female	37,067.25	
African American Males	9,007.75	24.30%
Hispanic American Males	2,953,50	7.97%
Asian American Males	0.00	0.00%
Native American Males	32.50	0.09%
Females	<u>44.00</u>	0.12%
TOTAL	12,037.75	32.48%
SITE WORKFORCE	Head Count	%
Total Workforce	292	
African American Males	49	16.78%
Hispanic American Males	31	10.62%
Asian American Males	0	0.00%
Native American Males	1	0.34%
Females	2	0.68%
Non Minority Males	209	71.58%

Philadelphia Residents 40.34% of the hours worked

292 100.00%

TOTAL

Local Area Residents 12.13% of the hours worked

### TEMPLE UNIVERSITY

### REPLACEMENT PARKING GARAGE

**PROJECT** 

CONSTRUCTION MANANGER: SHOEMAKER CONSTRUCTION

**REPORT #15** 

**MARCH 2015** 

CONTRACTS AS OF 04/01/15 DOLLAR VALUE

Total Awards To Date \$18,493,964

No opportunity-deduct amount \$5,931,934

Total Awards to Date

CONSTRUCTION COMPLETED

77%

No opportunity-deduct amount	\$5,931,934		
Total Awards to Date	\$12,552,030		
ANTICIPATED PARTICIPATION LEVELS	MB	E 25%-30%, WBE 10	7%-15%, DsBE encouraged
Committed Amounts		To Date	Previous Month
MBE	\$1,624,046	12.93%	13.33%
WBE	\$3,336,493	26.55%	26.43%
DsBE	\$0	0.00%	0.00%
TOTAL	\$4,960,539	39.49%	39.76%
Documented MBE/WBE Contracts		To Date	Previous Month
MBE	\$1,542,060	12.28%	12.59%
WBE	\$3,290,661	26.20%	25,98%
DsBE	\$0	0.00%	0.00%
TOTAL	\$4,832,721	38.47%	38.57%
ANTICIPATED PARTICIPATION LEVELS EMPLOYMENT HOURS (As of March 28, 2015)		Minority Male :	32% and Female 7%
Minority & Female Skilled Workers		To Date	Previous Month
Minority		29.57%	29.55%
Female		0.12%	0.13%
TOTAL M/F SKILLED		29.70%	29.68%
Minority & Female Laborers			
Minority		40.20%	39.82%
Female		0.08%	0.08%
TOTAL MIF LABORERS		40.28%	39.89%
Skilled & Labor Minority & Female			
Minority		32,38%	32.36%
Female		0.11%	0.12%
TOTAL		32,49%	32.48%
SITE WORKFORCE		To Date	Previous Month
Total Non-Minority		225	209
Total Minority		88	81
Total Female		2	2
TOTAL		315	292
Total Area Residents		28	25
Philadelphia Residents 41.53% of the	hours worked		40.34%

### **EMPLOYMENT HOURS (As of March 28, 2015)**

EMPLUTMENT HOURS (AS OF March	26, 2015)	
	Hours Worked	%
Skilled Workers	29,269.25	
African American Males	7,029.25	24.02%
Hispanic American Males	1,594.00	5.45%
Asian American Males	0.00	0.00%
Native American Males	32.50	0.11%
Females	<u>36.00</u>	0.12%
TOTAL M/F SKILLED	8,691.75	29.70%
Laborers	10,499.00	
African American Males	2,727.50	25.98%
Hispanic American Males	1,493,00	14.22%
Asian American Males	0.00	0.00%
Native American Males	0.00	0.00%
Females	8.00	0.08%
TOTAL N/F LABORERS	4,228.50	40.28%
Skilled & Labor Minority & Female	39,768.25	
African American Males	9,756.75	24.53%
Hispanic American Males	3,087.00	7.76%
Asian American Males	0.00	0.00%
Native American Males	32.50	0.08%
Females	44.00	0.11%
TOTAL	12,920.25	32.49%
SITE WORKFORCE	Head Count	%
Total Workforce	315	
African American Males	55	17.46%
Hispanic American Males	32	10.16%
Asian American Males	0	0.00%
Native American Males	1	0.32%
Females	2	0.63%
Non Minority Males	<u>225</u>	<u>71.43%</u>
TOTAL	315	100.00%

Philadelphia Residents 41.53% of the hours worked

Local Area Residents 11.77% of the hours worked

## **TEMPLE UNIVERSITY**

## REPLACEMENT PARKING GARAGE

**PROJECT** 

CONSTRUCTION MANANGER: SHOEMAKER CONSTRUCTION

**REPORT #16** 

**APRIL 2015** 

CONTRACTS			
CONTRACTS AS OF 05/13/15	DOLLAR VALUE	CONSTRUCT	ION COMPLETED
Total Awards To Date	\$18,494,196		81%
No opportunity-deduct amount Total Awards to Date	\$5,931,934		
total Awards to Date	\$12,562,262		
ANTICIPATED PARTICIPATION LEVEL	.S ME	SE 25%-30%, WBE 10	0%-15%, DsBE encouraged
Committed Amounts	**	To Date	Previous Month
MBE	\$1,627,253	12.95%	12.93%
WBE	\$3,324,839	26.47%	26.56%
DsBE	<u>\$0</u>	0.00%	0.00%
TOTAL	\$4,952,093	39,42%	39.49%
Documented MBE/WBE Contracts		To Date	Previous Month
MBE	\$1,555,541	12.38%	12.26%
WBE DsBE	\$3,291,223	26.20%	26.20%
TOTAL	<u>50</u> \$4,846,864	<u>0.00%</u> 38.58%	<u>0.00%</u> 38.47%
TOTAL	\$4,040,004	30.5676	30,4/%
ANTICIPATED PARTICIPATION LEVEL	S	Minority Male 3	32% and Female 7%
EMPLOYMENT HOURS (As of April 11,	, 2015)		
Minority & Female Skille	d Workers	To Date	Previous Month
Minority		28.58%	29.57%
Female		0.11%	<u>0.12%</u>
TOTAL M/F SKILLED		28.79%	29.70%
Minority & Female Labo	rers		
Minority		42.28%	40.20%
Female		0.07%	0.08%
TOTAL M/F LABORERS		42.35%	40.28%
Skilled & Labor Minority	& Female		
Minority		32.11%	32.38%
Female		0.10%	0.11%
TOTAL		32.21%	32.49%
SITE WORKFORCE		To Date	Previous Month
Total Non-Minority		247	225
Total Minority		93	88
Total Female		2	2
TOTAL		342	315
		- · -	3.0
Total Area Residents		32	28

41.53%

Philadelphia Residents 42.48% of the hours worked

EMPLOYMENT HOURS (A	s of April 11, 2015)
---------------------	----------------------

am so this it tooks to a while t	11 20 101	
	Hours Worked	%
Skilled Workers	32,555.75	
African American Males	7,710.25	23.68%
Hispanic American Males	1,594.00	4.90%
Asian American Males	0.00	0.00%
Native American Males	32.50	0.10%
Females	<u>36.00</u>	0.11%
TOTAL M/F SKILLED	9,372.75	28.79%
Laborers	10.993.00	
African American Males	2,904.00	26.42%
Hispanic American Males	1,744.00	15.86%
Asian American Males	0.00	0.00%
Native American Males	0.00	0.00%
Females	<u>8.00</u>	0.07%
TOTAL M/F LABORERS	4,656.00	42.35%
Skilled & Labor Minority & Female	43,548.75	
African American Males	10,614.25	24.37%
Hispanic American Males	3,338.00	7.66%
Asian American Males	0.00	0.00%
Native American Males	32.50	0.07%
Females	44.00	0.10%
TOTAL	14,028.75	32.21%
SITE WORKFORCE	Head Count	%
Total Workforce	342	
African American Males	60	17.54%
Hispanic American Males	32	9.36%
Asian American Males	0	0.00%
Native American Males	1	0.29%
Females	2	0.58%
Non Minority Males	<u>247</u>	<u>72,22%</u>
TOTAL	342	100.00%

Philadelphia Residents 42.48% of the hours worked

Local Area Residents 11.67% of the hours worked

## TEMPLE UNIVERSITY

## REPLACEMENT PARKING GARAGE PROJECT

CONSTRUCTION MANANGER: SHOEMAKER CONSTRUCTION
REPORT #17

**MAY 2015** 

-		-	-	-
Liu	INT	KΔ	C.	1.5

CONTRACTS AS OF 06/04/15 Total Awards To Date No opportunity-deduct amount	DOLLAR VALUE \$18,546,086 \$5,931,934	CONSTRUCTION COMPLETED 81%	
Total Awards to Date	\$12,614,152		
ANTICIPATED PARTICIPATION LEVE	LS MB	E 25%-30%, WBE 1	0%-15%, DsBE encouraged
Committed Amounts		To Date	Previous Month
MBE	\$1,627,253	12.90%	12.95%
WBE	\$3,357,965	26.62%	26.47%
DsBE	<u>\$0</u>	0.00%	0.00%
TOTAL	\$4,985,219	39.52%	39.42%
Documented MBE/WBE Contracts		To Date	Previous Month
MBE	\$1,545,641	12.25%	12.38%
WBE	\$3,324,349	26.35%	26.20%
DsBE	\$0	0.00%	0.00%
TOTAL	\$4,869,990	38.61%	38.58%
ANTICIPATED PARTICIPATION LEVE EMPLOYMENT HOURS (As of May 23		Minority Male	32% and Female 7%
Minority & Female Skill	•	To Date	Previous Month
Minority	ad Holkels	25.93%	28.68%
Female		0.09%	28.88% 0.11%
* Cilibio		0.03.79	0.11%
TOTAL M/F SKILLED		26.03%	28.79%
Minority & Female Labo	prers		
Minority		42.67%	42.28%
Female		0.06%	0.07%
TOTAL M/F LABORERS	<b>5</b>	42.72%	42.35%
Skilled & Labor Minority	y & Female		
Minority		30.26%	32.11%
Female		0.09%	0.10%
TOTAL		30.35%	32.21%
SITE WORKFORCE		To Date	Previous Month
Total Non-Minority		280	247
Total Minority		106	93
Total Female		2	2
TOTAL		388	342
Total Area Residents		35	32
Philadelphia Residents	41.04% of the hours worked		42.48%

ESSEL OVESCAT HOUSE (A. of same 22	2045)	
EMPLOYMENT HOURS (As of May 23	Hours Worked	%
Skilled Workers	38,335.25	70
African American Males	8.223.75	21,45%
Hispanic American Males	1.685.00	4.40%
Asian American Males	0.00	0.00%
Native American Males	32.50	0.08%
Females	<u>36.00</u>	0.09%
TOTAL M/F SKILLED	9,977.25	26.03%
Laborers	13,391.50	
African American Males	3,725.00	27.82%
Hispanic American Males	1,988.50	14.85%
Asian American Males	0.00	0.00%
Native American Males	0.00	0.00%
Females	<u>8.00</u>	<u>0.06%</u>
TOTAL M/F LABORERS	5,721.50	42.72%
Skilled & Labor Minority & Female	51,726.75	
African American Males	11,948.75	23.10%
Hispanic American Males	3,673.50	7.10%
Asian American Males	0.00	0.00%
Native American Males	32.50	0.06%
Females	44.00	0.09%
TOTAL	15,698.75	30.35%
SITE WORKFORCE	Head Count	%
Total Workforce	388	
African American Males	72	18.56%
Hispanic American Males	33	8.51%
Asian American Males	0	0.00%
Native American Males	1	0.26%
Females	2	0.52%
Non Minority Males	<u>280</u>	<u>72.16%</u>

Philadelphia Residents 41.04% of the hours worked

388 100.00%

TOTAL

Local Area Residents 11.36% of the hours worked

## **TEMPLE UNIVERSITY**

## REPLACEMENT PARKING GARAGE

## **PROJECT**

CONSTRUCTION MANANGER: SHOEMAKER CONSTRUCTION

**FINAL REPORT** 

#### **CONTRACTS**

CONTRACTS AS OF 08/10/15 **Total Awards To Date** 

**DOLLAR VALUE** \$18,490,347 \$5,949,334

\$12,541,013

**CONSTRUCTION COMPLETED** 

100%

MO obbottaini	ty-deduct amount
Total Awards	to Date

ANTICIPATED PARTICIPATION LEVELS	MB	RE 25%-30% WRE :	10%-15%, DsBE encouraged
Committed Amounts	•••	To Date	Previous Month
MBE	\$1,626,715	12.97%	12.90%
WBE	\$3,518,093	28.05%	26.62%
DsBE	\$0	0.00%	0.00%
TOTAL	\$5,144,808	41.02%	39.52%
Documented MBE/WBE Contracts	<u></u>	To Date	Previous Month
MBE	\$1,567,692	12.50%	12.25%
WBE	\$3,457,703	27.57%	26.35%
DsBE	\$0	0.00%	0.00%
TOTAL	\$5,025,395	40.07%	38.60%
ANTICIPATED PARTICIPATION LEVELS EMPLOYMENT HOURS (As of July 31, 2015)	<del></del>	Minority Male	32% and Female 7%
Minority & Female Skilled Workers		<u>F</u> inal	Previous Month
Minority		24.98%	25.93%
Female		0.08%	<u>0.09%</u>
TOTAL M/F SKILLED		25.06%	26.03%
Minority & Female Laborers			
Minority		43.95%	42.67%
Female		0.06%	0.06%
TOTAL M/F LABORERS		44.01%	42.72%
Skilled & Labor Minority & Female			
Minority		29.55%	30.26%
Female		<u>0.07%</u>	0.09%
TOTAL		29.63%	30.35%
SITE WORKFORCE		<u>Final</u>	Previous Month
Total Non-Minority		310	280
Total Minority		116	106
Total Female		2	2
TOTAL		428	388
Total Area Residents		38	35
Philadelphia Residents 42.68% of the hou	rs worked		41.04%

### EMPLOYMENT HOURS (As of July 31, 2015)

	,, vi, 2010,	
	Hours Worked	%
Skilled Workers	· 45,113.75	
African American Males	8,596.25	19.05%
Hispanic American Males	2,610.50	5.79%
Asian American Males	0.00	0.00%
Native American Males	64.50	0.14%
Females	<u>36.00</u>	0.08%
TOTAL M/F SKILLED	11,307.25	25.06%
Laborers	14,309.50	
African American Males	3,969.00	27.74%
Hispanic American Males	2,320.50	16.22%
Asian American Males	0.00	0.00%
Native American Males	0.00	0.00%
Females	8.00	0.06%
TOTAL M/F LABORERS	6,297.50	44.01%
Skilled & Labor Minority & Female	59,423.25	
African American Males	12,565.25	21.15%
Hispanic American Males	4,931.00	8.30%
Asian American Males	0.00	0.00%
Native American Males	64.50	0.11%
Females	44.00	0.07%
TOTAL	17,604.75	29.63%
SITE WORKFORCE	Head Count	%
Total Workforce	428	
African American Males	74	17.29%
Hispanic American Males	40	9.35%
Asian American Males	0	0.00%
Native American Males	2	0.47%
Females	2	0.47%
Non Minority Males	<u>310</u>	<u>72.43%</u>
TOTAL	428	100.00%

Philadelphia Residents 42.68% of the hours worked

Local Area Residents 11.28% of the hours worked