TEMPLE UNIVERSITY

SCIENCE BUILDING (SERC)

PROJECT

CONSTRUCTION MANANGER: TURNER CONSTRUCTION

REPORT #3

SEPTEMBER 2012

CONTRACTS AS OF 9/30/12 CONSTRUCTION COMPLETED 1%

Total Area Residents

CONSTRUCTION COMPLET	ED 1%			
		No opportunity-deduct amount		
CONTRACTS	DOLLAR VALUE			
Total Awards To Date	\$4,728,110			
Based Awards to Date	\$4,728,110	Minus	\$0.00	
GPUAC ANTICIPATED PARTICIPATED	ATION LEVELS	MBE 25% WBE 10%	DsBE encouraged	
Committed Amounts			· ·	Previous Month
MBE	\$228,972	4.	84%	0.00%
WBE	\$418,276		85%	0.00%
DsBE	<u>\$0</u>	0.	00%	0.00%
TOTAL	\$647,2 48		.69%	0.00%
Documented MBE/WBE Con	tracts			
				Previous Month
MBE	\$0	0.	00%	0.00%
WBE	\$0	0.	00%	0.00%
DsBE	<u>\$0</u>	<u>0.</u>	<u>00%</u>	<u>0.00%</u>
TOTAL	<u>\$0</u>	0.	00%	0.00%
UAC ANTICIPATED PARTICIPATI	ON LEVELS M	inority 32% and Femal	e 7% Combined 39%	
EMPLOYMENT (As of Septe	mber 22, 2012)			
Minority & Female Ski	lled Workers	To	Date	Previous Month
Minority			.28%	0.00%
Female			00%	0.00%
TOTAL M/F SKILLED		21	.28%	0.00%
Minority O Formals I al				
Minority & Female Lab	oorers	F.4	4.407	0.000/
Minority		_	.14%	0.00%
Female		<u>0.</u>	<u>00%</u>	<u>0.00%</u>
TOTAL M/F LABORER	es .	54	.14%	0.00%
Chilled O. Labar Minar	:t. 0			
Skilled & Labor Minor Minority	ity & remaie	20	.28%	0.00%
Female		<u>U.</u>	<u>00%</u>	<u>0.00%</u>
TOTAL		30	.28%	0.00%
SITE WORKFORCE				
		То	Date	Prev. Month
Total Non-Minority			69	0
Total Minority			27	0
Total Female			0	0
TOTAL			96	0

Philadelphia Residents 43.36% of the hours worked

Phila Res. 0.0%

9

EMPLOYMENT (As of September 22, 2012)

Emi Lo imerti (Ab oi deptembe	Hours Worked	%
Skilled Workers	4,279.00	,,
African American Males	885.50	20.69%
Hispanic American Males	4.00	0.09%
Asian American Males	0.00	0.00%
Native American Males	21.00	0.49%
Females	0.00	0.00%
TOTAL M/F SKILLED	910.50	21.28%
Laborers	1,613.50	
African American Males	337.50	20.92%
Hispanic American Males	536.00	33.22%
Asian American Males	0.00	0.00%
Native American Males	0.00	0.00%
Females	<u>0.00</u>	0.00%
TOTAL M/F LABORERS	873.50	54.14%
Skilled & Labor Minority & Fem	5,892.50	
African American Males	1,223.00	20.76%
Hispanic American Males	540.00	9.16%
Asian American Males	0.00	0.00%
Native American Males	21.00	0.36%
Females	<u>0.00</u>	0.00%
TOTAL	1,784.00	30.28%
SITE WORKFORCE	Head Count	%
Total Workforce	96	
African American Males	17	17.71%
Hispanic American Males	9	9.38%
Asian American Males	0	0.00%
Native American Males	1	1.04%
Females	0	0.00%
Non Minority Males	<u>69</u>	<u>71.88%</u>
TOTAL	96	100.00%

Philadelphia Residents 43.36% of the hours worked

Local Area Residents 13.17% of the hours worked

TEMPLE UNIVERSITY

SCIENCE BUILDING (SERC)

PROJECT

CONSTRUCTION MANANGER: TURNER CONSTRUCTION

REPORT #4

OCTOBER 2012

CONTRACTS AS OF 9/30/12 CONSTRUCTION COMPLETED 1%

Total Area Residents

CONSTRUCTION COMPLET	ED 1%			
	No opp		opportunity-deduct amount	
CONTRACTS	DOLLAR VALUE			
Total Awards To Date	\$4,728,110			
Based Awards to Date	\$4,728,110	Minus	\$0.00	
GPUAC ANTICIPATED PARTICIPA	ATION LEVELS	MBE 25% WBE 10	0% DsBE encouraged	D
Committed Amounts	4000.070		4.040/	Previous Month
MBE	\$228,972		4.84%	4.84%
WBE	\$418,276		8.85%	8.85%
DsBE	<u>\$0</u>		0.00%	<u>0.00%</u>
TOTAL	\$647,248		13.69%	13.69%
Documented MBE/WBE Con	tracts			
				Previous Month
MBE	\$0		0.00%	0.00%
WBE	\$0		0.00%	0.00%
DsBE	<u>\$0</u>		<u>0.00%</u>	<u>0.00%</u>
TOTAL	\$0		0.00%	0.00%
UAC ANTICIPATED PARTICIPATION	ON LEVELS M	linority 32% and Fe	male 7% Combined 39%	6
EMPLOYMENT (As of Octob	er 30, 2012)			
Minority & Female Ski	illed Workers		To Date	Previous Month
Minority			27.65%	21.28%
Female			0.00%	0.00%
			<u>515575</u>	<u>5.5575</u>
TOTAL M/F SKILLED			27.65%	21.28%
Minority & Female Lal	oorers			
Minority			58.15%	54.14%
Female			<u>0.00%</u>	<u>0.00%</u>
	_			
TOTAL M/F LABORER	RS		58.15%	54.14%
	'			
Skilled & Labor Minor	ity & Female		07.470/	20.000/
Minority			37.47%	30.28%
Female			0.00%	<u>0.00%</u>
TOTAL			37.47%	30.28%
SITE WORKFORCE				
			To Date	To Date
Total Non-Minority			81	69
Total Minority			35	27
Total Female			0	0
			-	· ·
TOTAL			116	96

Philadelphia Residents 43.98% of the hours worked

Phila Res. 43.36%

9

11

EMPLOYMENT (As of October 30, 2012)

LIMI LOTIMENT (AS OF COLOBER	00, 2012)	
	Hours Worked	%
Skilled Workers	6,995.84	
African American Males	1,909.50	27.29%
Hispanic American Males	4.00	0.06%
Asian American Males	0.00	0.00%
Native American Males	21.00	0.30%
Females	<u>0.00</u>	<u>0.00%</u>
TOTAL M/F SKILLED	1,934.50	27.65%
Laborers	3,322.50	
African American Males	1,014.00	30.52%
Hispanic American Males	918.00	27.63%
Asian American Males	0.00	0.00%
Native American Males	0.00	0.00%
Females	0.00	0.00%
TOTAL M/F LABORERS	1,932.00	58.15%
Skilled & Labor Minority & Fem	10,318.34	
African American Males	2,923.50	28.33%
Hispanic American Males	922.00	8.94%
Asian American Males	0.00	0.00%
Native American Males	21.00	0.20%
Females	0.00	0.00%
TOTAL	3,866.50	37.47%
SITE WORKFORCE	Head Count	%
Total Workforce	116	
African American Males	23	19.83%
Hispanic American Males	11	9.48%
Asian American Males	0	0.00%
Native American Males	1	0.86%
Females	0	0.00%
Non Minority Males	<u>81</u>	<u>69.83%</u>
TOTAL	116	100.00%

Philadelphia Residents 43.98% of the hours worked

Local Area Residents 14.39% of the hours worked

TEMPLE UNIVERSITY

SCIENCE BUILDING (SERC)

PROJECT

CONSTRUCTION MANANGER: TURNER CONSTRUCTION

REPORT #5

NOVEMBER 2012

CONTRACTS AS OF 12/13/12 CONSTRUCTION COMPLETED 1%

CONSTRUCTION COMPLI	ETED 1%	No server of the last server	. 4
CONTRACTS DOLLAR VALUE		No opportunity-deduct amou	int
Total Awards To Date	\$23,648,724		
Based Awards to Date	\$23,648,724	Minus \$0.00	
Dasca Awaras to Date	Ψ20,040,124	Ψ0.00	
GPUAC ANTICIPATED PARTIC	PATION LEVELS	MBE 25% WBE 10% DsBE encourage	d
Committed Amounts			Previous Month
MBE	\$238,197	1.01%	4.84%
WBE	\$420,596	1.78%	8.85%
DsBE	<u>\$0</u>	<u>0.00%</u>	<u>0.00%</u>
TOTAL	\$658,793	2.79%	13.69%
Documented MBE/WBE C	ontracts		
			Previous Month
MBE	\$0	0.00%	0.00%
WBE	\$0	0.00%	0.00%
DsBE	<u>\$0</u>	<u>0.00%</u>	<u>0.00%</u>
TOTAL	\$0	0.00%	0.00%
UAC ANTICIPATED PARTICIPA		linority 32% and Female 7% Combined	39%
EMPLOYMENT (As of Nov	ember 30, 2012)		
Minority & Female S	killed Workers	To Date	Previous Month
Minority		30.54%	27.65%
Female		<u>0.00%</u>	0.00%
TOTAL M/F SKILLEI)	30.54%	27.65%
Minority & Female L	aborers		
Minority	4501010	52.32%	58.15%
Female		0.00%	0.00%
. omaio			<u> </u>
TOTAL M/F LABORE	ERS	52.32%	58.15%
Skilled & Labor Mine	oritv & Female		
Minority	•	37.28%	37.47%
Female		0.00%	0.00%
TOTAL		37.28%	37.47%
SITE WORKFORCE			
		<u>To Date</u>	To Date
Total Non-Minority		90	81
Total Minority		41	35
Total Female		0	0
TOTAL		131	116
Total Area Resident	s	14	11

Philadelphia Residents 45.12% of the hours worked

Phila Res. 43.98%

EMPLOYMENT (As of November 30, 2012)

LINI LOTINLITI (A3 OF NOVCINDO	30, 2012 <i>)</i>	
	Hours Worked	%
Skilled Workers	9,674.16	
African American Males	2,691.00	27.82%
Hispanic American Males	242.50	2.51%
Asian American Males	0.00	0.00%
Native American Males	21.00	0.22%
Females	<u>0.00</u>	0.00%
TOTAL M/F SKILLED	2,954.50	30.54%
Laborers	4,333.00	
African American Males	1,200.00	27.69%
Hispanic American Males	1,067.00	24.62%
Asian American Males	0.00	0.00%
Native American Males	0.00	0.00%
Females	0.00	0.00%
TOTAL M/F LABORERS	2,267.00	52.32%
Skilled & Labor Minority & Fem	14,007.16	
African American Males	3,891.00	27.78%
Hispanic American Males	1,309.50	9.35%
Asian American Males	0.00	0.00%
Native American Males	21.00	0.15%
Females	0.00	0.00%
TOTAL	5,221.50	37.28%
SITE WORKFORCE	Head Count	%
Total Workforce	131	
African American Males	27	20.61%
Hispanic American Males	13	9.92%
Asian American Males	0	0.00%
Native American Males	1	0.76%
Females	0	0.00%
Non Minority Males	<u>90</u>	<u>68.70%</u>
TOTAL	131	100.00%

Philadelphia Residents 45.12% of the hours worked

Local Area Residents 14.07% of the hours worked

TEMPLE UNIVERSITY

SCIENCE BUILDING (SERC)

PROJECT

CONSTRUCTION MANANGER: TURNER CONSTRUCTION

REPORT #6

DECEMBER 2012

No opportunity-deduct amount

To Date

119

54

0

173

15

CONTRACTS AS OF 01/08/13
CONSTRUCTION COMPLETED 1%

SITE WORKFORCE

Total Non-Minority

Total Area Residents

Total Minority

Total Female

TOTAL

		No opportunity-deduct amount			
CONTRACTS	DOLLAR VALUE				
Total Awards To Date	\$30,651,330				
Based Awards to Date	\$30,651,330	Minus	\$0.00		
	*		*****		
GPUAC ANTICIPATED PARTIC	IPATION LEVELS	MBE 25% WBE 1	0% DsBE encouraged		
Committed Amounts				Previous Month	
MBE	\$4,173,797		13.62%	1.01%	
WBE	\$5,340,596		17.42%	1.78%	
DsBE	<u>\$0</u>		0.00%	0.00%	
TOTAL	\$9,514,393		31.04%	2.79%	
Documented MBE/WBE C	ontracts				
				Previous Month	
MBE	\$0		0.00%	0.00%	
WBE	\$0		0.00%	0.00%	
DsBE	<u>\$0</u>		0.00%	0.00%	
TOTAL	\$0		0.00%	0.00%	
UAC ANTICIPATED PARTICIPA	* -	inority 32% and Fe	male 7% Combined 39%		
EMPLOYMENT (As of Dec		•			
Minority & Female S	Skilled Workers		To Date	Previous Month	
Minority			31.68%	30.54%	
Female			0.00%	<u>0.00%</u>	
TOTAL M/F SKILLE	D		31.68%	30.54%	
Minority & Female L	.aborers				
Minority			52.19%	52.32%	
Female			0.00%	0.00%	
TOTAL M/F LABOR	ERS		52.19%	52.32%	
Skilled & Labor Min	oritv & Female				
Minority			37.67%	37.28%	
Female			<u>0.00%</u>	0.00%	
TOTAL			37.67%	37.28%	

Philadelphia Residents 46.37% of the hours worked

Phila Res. 45.12%

To Date

90

41

0

131

14

EMPLOYMENT (As of December 30, 2012)

LIMI LOTIMENTI (AS OF Describe	00, 2012)	
	Hours Worked	%
Skilled Workers	13,319.33	
African American Males	3,657.50	27.46%
Hispanic American Males	541.50	4.07%
Asian American Males	0.00	0.00%
Native American Males	21.00	0.16%
Females	0.00	0.00%
TOTAL M/F SKILLED	4,220.00	31.68%
Laborers	5,495.00	
African American Males	1,617.00	29.43%
Hispanic American Males	1,251.00	22.77%
Asian American Males	0.00	0.00%
Native American Males	0.00	0.00%
Females	0.00	0.00%
TOTAL M/F LABORERS	2,868.00	52.19%
Skilled & Labor Minority & Fem	18,814.33	
African American Males	5,274.50	28.03%
Hispanic American Males	1,792.50	9.53%
Asian American Males	0.00	0.00%
Native American Males	21.00	0.11%
Females	0.00	0.00%
TOTAL	7,088.00	37.67%
SITE WORKFORCE	Head Count	%
Total Workforce	173	
African American Males	39	22.54%
Hispanic American Males	14	8.09%
Asian American Males	0	0.00%
Native American Males	1	0.58%
Females	0	0.00%
Non Minority Males	<u>119</u>	<u>68.79%</u>
TOTAL	173	100.00%

Philadelphia Residents 46.37% of the hours worked

Local Area Residents 12.37% of the hours worked