Aerial Lift

Pre-Start & Workplace Inspection Form

AERIAL LIFT INFORMATION					
MAKE	MODEL	S/N			
LOCATION WHERE LIFT WILL BE USED:					
TYPE OF WORK:					
Pre-Sta	art Inspection		OK	NOT OK	N/A
Operating Controls					
Emergency Controls					
Safety Devices					
Personal Protective Devices					
Pneumatic, Hydraulic and Fuel System (leaks)					
Cables					
Wiring harness					
Loose/missing parts					
Tires/Wheels					
Placards and Warnings					
Operational Manual					
Outriggers/Stabilizers					
Guardrail system and locking gate					
Additional Comments					
Workplace Inspection			OK	NOT OK	N/A
Drop-offs or holes					
Slopes					
Bumps and floor obstructions					
Debris					
Overhead obstructions and high voltage conductors					
Hazardous locations and atmospheres					
Tools and other equipment		. 1			
Inadequate surface and support to withstand all load forces imposed by the aerial lift platform		the			
Wind & Weather Conditions					
NOTE: Operation of aerial life	ts outdoors is prohibited when v	wind			
speeds reach 28 mph, when there is a wind warning in effect of 28					
mph or more, when lightening is visible, or when thunder storm					
warnings are in effect.					
Presence of unauthorized people					
Other possible unsafe conditions					
Additional Comments:					

Date:_____

Inspected By:_____